6/7/2017

WORK COMPLETED

NTP Date
PLAN
DESIGN MEETING
MOBILIZATION
ABATEMENT/ DEMO
DEMO
CONSTRUCTION MEETING
INSPECTIONS
T-BAR PATCH

T-BAR PATCH
DEMO
CORE DRILL
UG PLB
FRAME
RF ELC & LOW V
RF MECH
DOORS/HW
DRYWALL & INSUL
HVAC T-BAR
SPRINKLER T-BAR
F.L.S
SET COUNTERS
PAINT
FLOORING
CABINETS
CEILING TILES
BLINDS/GLASS
FINAL MEP
FURNITURE
INSPECTION
CONSTRUCTION MEETING
SUBSTANTIAL COMPLETION
PUNCH LIST
COMPLETION
ELC SHUT-DOWN
PLB SHUT-DOWN
ACC 2&4
ACC 4
DOC PASS TDW VAN